

	% of works completed	May		June					July				August				September				October			
		26th	1st	8th	15th	22nd	29th	6th	13th	20th	27th	3rd	10th	17th	24th	31st	7th	14th	21st	28th	5th	12th	19th	26th
Take down trees and remove roots	100%																							
Remove redundant street furniture	100%																							
Break up existing tarmac	95%																							
Reduce dig	90%																							
Remove cobbles	95%																							
Excavate footing for D.O.B. statue	100%																							
Pour concrete to DOB statue	100%																							
Excavate soakaways	100%																							
Install soakaways	100%																							
Break out pathways	90%																							
803 and compact	60%																							
Electric trenches	70%																							
Installing kerbs and pathway	10%																							
Concrete to cobbled area	0																							
Cobbles to DOB and lawn	0																							
Lawn area	0																							
Paving and kerbs	0																							
Prov move statue	0																							
Electrics	0																							
Fit bollards	0																							
Drainage and ACO's	15%																							
Resin	0																							

Statue move date

- Friday 21st August
- Monday 24th August